NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2018-19 Date:-14-06-2018

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Development Works to Out door Stadium in PKs Colony Slum in Ward No.13			
Item No	Description of work	Unit	Qty
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated	Cum	397.21
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	129.04
3	Providing laying palin / reinforced cement concrete for Box Drain walls of thicknes 10cm to 20 cm including cenmtering shuttering form work etc. complete as per	Cum	100.59
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding	Tn	9.59
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials,	Sqm	229.50
6	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerd dressed in courses not less than 20	Cum	20.79
7	KSRB 15.1.3 – do – Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including	Sqm	14.85
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates	Cum	1.98
9	Excavation in Soil using Hydraulic Excavator CK 90 and Tippers with Disposal KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket	Cum	281.88
10	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring	Sqm	469.80
11	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with	Cum	2322.41
12	KSRRB M400-6.1. Construction of granular sub-base by providing close graded crushed stone aggregates of granite / trap / basalt material, mixing in a mechaical mix plant at	Cum	70.47

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Pa...

Scanned by CamScanner

Item No	Description of work	Unit	Qty
13	KSRRB M600-2. Cement Concrete Pavement :- Construction of un- reinforced, dowel jointed, plain cement concrete pavement over a prepared sub base with 25mm and	Cum	70.47
14	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery,	Sqm	469.80

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone.
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner